COUNTY OF ERIE

MARK C. POLONCARZ
COUNTY EXECUTIVE
DEPARTMENT OF ENVIRONMENT & PLANNING

THOMAS R. HERSEY, JR.
COMMISSIONER

JOSEPH L. FIEGL, P.E.
DEPUTY COMMISSIONER

June 3, 2016

Mr. Matthew Gardiner
Arold Construction Co. Inc.
151 Powder Mill Bridge Road
Kingston, NY 12401

RE: Erie County Sewer District No. 3, Contract No. 56, Division of Purchase Bid No: 215286-002
Erie County Sewer District No. 1, Contract No. 41, Division of Purchase Bid No: 215234-002
ECSD No. 1 & 3 Sanitary Sewer Cured-In-Place Pipe Lining Projects
Extension of Time

Dear Mr. Gardiner:

An Extension of Time is granted per the request in your letter dated May 19, 2016 (attached) for the Erie County Sewer District No. 3, Contract 56, and the Erie County Sewer District No. 1, Contract 41 Sanitary Sewer Cured-In-Place Pipe Lining Projects. Both contracts were awarded concurrently to Arold Construction Co. Inc. and it is understood that individually each contract would have been given 60 days for completion. Also, a signification portion of the ECSD No. 1 project was put on hold to allow the County time to make a determination of recent private party proposals for relocating part of the system that was to be lined. Due to these considerations the completion time for both projects shall be extended to August 19, 2016. We trust that Arold Construction Co. Inc. will dedicate the time and effort to ensure that these projects are completed within the new time frame. A further time extension may not be considered.

Should you have any questions, please call me at 858-6267.

Sincerely,

Garry S. Pecak, P.E.
Sr. Sanitary Engineer

CC: ECSD No. 1, 3 BOM
J. Fiegl/J. Carr/W. Lardo/D. Skowronski/1.3.3.41 & 3.3.3.56
R. Rehac
S. Canestrari
B. Strzeszynski

Item 6(C)(i)

AROLD
51 POWDER MILL BRIDGE RD. KINGSTON, NY 12401
(845) 336-8753 PHONE (845) 336-8245 FAX
www.aroldconstruction.com
CONSTRUCTION COMPANY, INC.
A CERTIFIED WBE & DBE CONTRACTOR

May 19, 2016

Mr. Garry Pecak - Senior Sanitary Engineer
Erie County Sewer Authority
95 Franklin St. Room 1032
Buffalo, NY 14202

RE: Sanitary Sewer Pipe CIPP Lining - ECSD 1 and 3
Erie County, NY
Project No.: Contract 41 and Contract 56

Dear Garry:

At this time we would like to submit a request for an extension of time. Arold Construction was awarded 2 large sewer rehabilitation projects by Erie County Sewer Authority, Arold attended a pre construction meeting on December 21st to review both projects with all officials involved , at which time the Notice to Proceed was asked to be delayed until March 21st so that weather would not delay the projects. The pre inspection crew mobilized to Erie County immediately to begin pre inspections of all sewers requested to be lined. Our crew spent 4 weeks performing heavy clean on the majority of the lines in order to obtain data for liner designs / orders. Submittal for the lining material was submitted within one week of obtaining the pre inspection data, as soon as the submittal of the material was approved a liner order was placed for the Orchard Park Easement and Clinton St Easement. Typically when dealing with liners from 8" to 12" the manufacturer has stock of the material and readily available in a 2-3 week period for pick up. 15" and up is custom made per shot and requires a longer lead time.

Additionally, 1/3 of the project is on hold due to an 18" line that runs through an abandoned shopping plaza which appears to be under sized for sewer flows. A land developer showed interest in developing the property and Erie County is in talks of asking the developer to up size the line. Therefore Arold is on hold with this portion of the project until an outcome is made which may be to install liners of similar size and length in another area of Erie County that is in need of sewer rehabilitation.

Thank you for your consideration.

Regards,

Matthew Gardiner
Project Manager

NESCA

THE ASSOCIATED GENERAL CONTRACTORS OF AMERICA

ABC
Associated Builders and Contractors, Inc.